

Project Title:
Contractual Universal Service Initiative – broadband Internet access infrastructure development in Navet, Trinidad.



Reporting Period: 1st April 2026 – 31st May 2026

Project Description:
The project aims to deploy telecommunications access infrastructure to facilitate the provision of broadband Internet access service via a fibre-to-the-home network in the Navet, Trinidad. Upon completion, residents of 135 houses will be able to subscribe to affordable broadband Internet access service commonly available in well-served areas.

Contracted Internet Service Provider:
RVR International Limited

Completion date: 28th April 2026

Key Highlights

- Project completed; installation finished, testing completed, and service is operational as of 28th April 2026. There are currently 42 subscribers using the service.

Risks and Issues

Risk	Impact/Likelihood	Mitigation
N/A		

Next Steps

- project complete.

PROJECT HEALTH:

Scope	Completed; service available to 135 houses.
Schedule	Completed; 1 month ahead of schedule.
Cost	Completed; spend of \$358,000.00 (VAT exclusive)

Timeline

Major Milestones	Completion Date
Contract signing	28-January-26
BoM generation, ordering of equipment	20-Feb-26
TTEC approval for poles	02-Mar-26
Delivery of all equipment	10-Mar-26
Input Fibre Build	02-Apr-26
Distribution Fibre Build	15-Apr-26
Network testing	21-Apr-26
Network commissioned	28-Apr-26
Go Live	28-Apr-26