

Project Title:
Contractual Universal Service Initiative (CUSI)
Artificial Intelligence (AI) Centre (previously called, “ICT access centre”)– Indian Trail



Reporting Period: 1st March 2026 – 30th April 2026

Project Description:
This initiative aims at establishing an AI centre at the Indian Trail Community Centre. The initiative will improve the existing modes of Internet access and enable access to online services in Indian Trail and surrounding communities. The AI centre is configured to host an Internet cyber cafe and an ICT-enabled training room.

Contracted Internet Service Provider:
Telecommunications Services of Trinidad and Tobago (TSTT)

Completion: 08-April-26 [Project completed]

Key Highlights

- Project completed

Risks and Issues

Risk	Impact/Likelihood	Mitigation
N/A-		

Next Steps

- N/A

PROJECT HEALTH:

Scope	On track;
Schedule	On track;
Cost	On track; spend of \$526,147.84

Timeline

Major Milestones	Planned Completion	Revised Completion	Status
Contract signing	28-Jul-25	-	Completed; Contract was executed in advance while project execution commenced following completion of site readiness works.
BoM generation, ordering of equipment	21-Jan-26	-	Completed
Voice, Internet broadband services	27-Jan-26	-	Completed
Delivery of all equipment	09-Mar-26	-	Completed
ICT equipment and services	10-Mar-26		Completed
Furniture and fittings	13-Mar-26	-	Completed
Site commissioning	08-April-26		Completed
Ready for launch	30-April-26		Completed