



Universal Service Implementation Report

June 2022 to May 2024

Table of Contents

1 Introduction	1
1.1 The Purpose of Universal Service.....	1
1.2 Objectives of the Universal Service Fund (USF).....	2
1.3 USF – The Role of the Authority	2
1.4 Legislative Basis for Management of the USF	2
2 Universal Service Fund Reports	4
2.1 Universal Service Fund Accounting Report	4
2.2 Universal Service Fund Implementation Report.....	4
3 Universal Service Fund Initiatives	5
3.1 Contractual Universal Service Initiatives.....	5
3.2 Mandatory Universal Service Initiatives.....	5
3.3 GORTT Initiatives	5
4 Universal Service Projects as at June 2022	6
4.1 National “Free” Wi-Fi Initiative (TTWiFi)	9
4.1.1 Project Objective.....	9
4.1.2 Project Description.....	9
4.1.3 Implementation Progress.....	9
4.1.4 Status Update on TTWiFi Locations	11
4.1.5 TTWiFi: Future Plans	13
4.2 ICT Access Centres Initiative	14
4.2.1 Project Objective.....	14
4.2.2 Project Description.....	14
4.2.3 Implementation Progress – ICT Access Centres.....	15
4.2.4 Status Update – ICT Access Centres	15
4.3 Persons with Disabilities (PWDs) Initiative	17
4.3.1 Project Objectives	17
4.3.2 Project Description.....	17
4.3.3 Implementation Progress – PWDs Initiative.....	18
4.3.4 Status Update – PWDs Initiative	18
4.3.5 PWDs: Future Plans	19
4.4 Provision of ICT-Enabled Devices and Internet Connectivity Access Service to Students in Trinidad and Tobago.....	21
4.4.1 Project Objective.....	21
4.4.2 Project Description.....	21
4.4.3 Implementation Progress.....	21
4.4.4 Status Update	21
4.4.5 ICT-Enabled Devices: Future Plans.....	21

4.5 Broadband Internet Access Infrastructure Project	22
4.5.1 Project Objective.....	22
4.5.2 Project Description.....	22
4.5.3 Implementation Progress – Broadband Internet Access Infrastructure Project	23
4.5.4 Future Plans – Broadband Internet Access Infrastructure Project	23
5 Proposed USF Projects for the Period June 2022 to May 2024	24
5.1 Free Public Mobile Wi-Fi in Buses, Water Taxis and Inter-Island Ferries Operating within Trinidad and Tobago.....	24
5.1.1 Project Objective.....	24
5.1.2 Project Description.....	24
Appendix I: Proposed Budget for Current and Upcoming Universal Service Projects.....	26
Appendix II: Site Location Listing – Free Public Wi-Fi Hotspots (TTWiFi).....	27
Appendix III: ICT Access Centre Locations	33
Appendix IV: Partner Agencies – Persons with Disabilities Initiative	33
Appendix V: ICT-enabled devices – list of benefiting schools.....	36

List of Tables

Table 1A Universal Service Projects as at June 2020 (as shown in previous implementation report)	6
Table 1B Current Universal Service Projects as at June 2022	7
Table 2A National “Free” Wi-Fi Initiative – status update of locations as at June 2020 (as shown in previous implementation report)	9
Table 2B National Free Wi-Fi Initiative – progress update of locations as at June 2022	10
Table 3 Status of ICT access centres as at June 2022	15
Table 4 Number of authorisation letters as at June 2020 and June 2022	18
Table 5 Proposed USF projects June 2022 to May 2024	24

1 Introduction

1.1 The Purpose of Universal Service

The Telecommunications Authority of Trinidad and Tobago (the Authority) was established in 2004 as the agency responsible for managing the telecommunications and broadcasting sectors. The Authority has been charged with the mandate of promoting universal service in Trinidad and Tobago. Section 2 (1) of the Telecommunications Act, Chap. 47:31 (the Act)¹, defines universal service as:

the provision of telecommunications services throughout Trinidad and Tobago, taking into account the needs of the public, affordability of the service and advances in technologies;

Specifically, universal service aims at ensuring that telecommunications services are available to all. Telecommunications services are essential to social and economic inclusion and are to be made available to all citizens, either on an individual or shared basis. Universal service is intended to ensure that persons on low incomes, those living in remote communities, persons with disabilities and other vulnerable groups benefit from basic telecommunications services.

The Authority discharges this mandate, pursuant to section 28 (1) of the Act, which states:

In accordance with the policy established by the Minister, the Authority shall determine the public telecommunications services in respect of which the requirement of universal service shall apply.

To advance its mandate, the Authority, in June 2012, prepared a *Universal Service Framework for Telecommunications Services in Trinidad and Tobago* (USFTT)² to inform the public and all stakeholders about the key aspects, considerations and principles that the Authority shall uphold in the provision of Universal Service including the administering the Universal Service Fund (USF).

¹ The Telecommunications Act was promulgated in 2001 and amended in 2004. The Act governs the operations and sets the regulatory framework of the Authority.

² The USFTT seeks to institute regulatory mechanisms that would facilitate bridging the gap between those who have access to telecommunications services and those who do not in Trinidad and Tobago. The USFTT is available on the Authority's website at <http://www.tatt.org.tt>

1.2 Objectives of the Universal Service Fund (USF)

The Authority will direct Universal Service Fund (USF) resources toward achieving the objectives of the fund as outlined in the USFTT. These objectives are listed as follows and will inform the Authority's decisions when selecting any USF mechanism:

1. facilitate the achievement of the objectives of both the Authority's Universal Service Framework and the Universality Policy³ of the Government of the Republic of Trinidad and Tobago (GORTT).
2. ensure that an unfair financial burden is not placed on any concessionaire.
3. promote the use of competitive market forces in funding communities and population groups in the access gap.

1.3 USF – The Role of the Authority

The Authority will define several broad USF programmes associated with the objectives listed above and will implement specific USF projects during each financial year. The Authority will seek to balance the USF's activities and financing among these different initiatives, within the limitations of available budget and capacity. For each biennial implementation report, the Authority will determine, based upon consultations, where applicable, and/or its own market assessment, the appropriate projects and the allocation of funding for each project.

1.4 Legislative Basis for Management of the USF

The Authority has the legislative powers to impose universal service obligations, in accordance with section 18 (1) of the Act, which states:

the Authority may exercise such functions and powers as are imposed on it by this Act and in particular-

(c) determine universal service obligations throughout Trinidad and Tobago, pursuant to section 28, and ensure that such obligations are realised;

In addition, the Act mandates the Authority to be responsible for the management and administration of the USF, pursuant to section 28 (3) which states:

In accordance with the policy established by the Minister, the Authority shall periodically determine the manner in which a public telecommunications service or value-added service

³ GORTT's Universality Policy promotes the initiative by which all citizens of the country can have access to information and knowledge through information and communications technologies (ICTs).

shall be provided and funded in order to meet the requirements of universal service for that service, including the obligations, if any, of the providers and users of the service.

In light of the above, the management of the USF shall be executed in accordance with the *Telecommunications (Universal Service) Regulations*⁴ (the Regulations) and the USFTT.

⁴ The *Telecommunications (Universal Service) Regulations* was amended in 2019 and is available on the Authority's website at <http://www.tatt.org.tt>

2 Universal Service Fund Reports

2.1 Universal Service Fund Accounting Report

The Authority will issue an annual Universal Service Fund Accounting Report which shall be prepared and published three months after the end of the Authority's financial year and shall comprise information relating to the collection and disbursement of funds from the USF.

2.2 Universal Service Fund Implementation Report

The Authority shall prepare a biennial Universal Service Fund Implementation Report, in accordance with Regulation 25 of the Regulations, as follows:

25. (1) The Authority shall publish on a biennial basis a Universal Service Implementation Report by June of the financial year of the Authority which shall contain—

(a) an outline of the Mandatory Universal Service initiatives and Contractual Universal Service initiatives and the proposed budget for the implementation of such Universal Service

initiatives for the succeeding two years;

(b) a report on the progress of the current Universal Service initiatives being funded by the Universal Service Fund; and

(c) the objectives identified by the Authority for the regulation of Universal Service for the succeeding financial year or any revision of such objectives.

3 Universal Service Fund Initiatives

3.1 Contractual Universal Service Initiatives

Contractual universal service initiatives are projects to be implemented by concessionaires selected through the reverse auction process, pursuant to Regulation 19 (4) of the Regulations. The successful concessionaire will be contracted to carry out the universal service initiatives with funding made available through the USF.

Where no concessionaire submits a bid under Regulation 19 (1) of the Regulations, the concessionaire who is authorised to provide the service or services that comprise the contractual universal service initiative and who, in the opinion of the Authority, has the highest available network capacity and requires the least infrastructure build out to rollout services for that particular universal service initiative, may enter into and be bound by a contract of service with the Authority for the implementation of the universal service initiative.

3.2 Mandatory Universal Service Initiatives

Mandatory universal service initiatives are obligations to be imposed on all relevant concessionaires pursuant to Part IV of the Regulations, in accordance with guidelines published by the Authority from time to time. Mandatory universal service initiatives identified in Schedule 3 of the Regulations may be eligible for funding from the USF.

3.3 GORTT Initiatives

Pursuant to Regulations 24 (1) and (2) of the Regulations, the Authority may contribute an amount not exceeding 5% of the value of the contributions to the USF in any given year, towards the provision of services for universal service initiatives, as approved by the Authority, which are established by the state or state agencies.

Approved services for which funding may be provided shall be targeted towards the cost of the following services:

1. Telephone connectivity to service a stated usage volume
2. Internet bandwidth, as defined by the Authority from time to time
3. Facsimile services
4. Such other services as the Authority may approve

Generally, proposals for GORTT-identified projects are to be submitted to the Authority by the state or state agencies for consideration and execution, where appropriate.

4 Universal Service Projects as at June 2022

Tables 1A and 1B identify the universal service initiatives funded through the USF, as at June 2020, and at June 2022 for comparison. A detailed breakdown of the budgeted expenditure for the current and upcoming universal service initiatives is provided in Appendix I.

Table 1A Universal Service Projects as at June 2020 (as shown in previous implementation report)

No.	Project Name	Type of Initiative	Overall Budget ^{5,6} (TT\$)	Proposed Start	Proposed Finish
1	National “Free” Wi-Fi Initiative (TTWiFi)	Mandatory	\$8,100,998	February 2020	April 2021
	Transportation hubs/national libraries				
	Health institutions:				
2	Persons with Disabilities Initiative	Mandatory	\$3,834,000	February 2020	February 2022
	Caribbean Video Assistance Service (CVAS) Pilot	Mandatory	\$201,000	May 2020	October 2020

⁵ Overall budget figures are value-added tax (VAT) exclusive.

⁶ Refer to Universal Service Fund Accounting Reports published on the Authority’s website for further details: <https://tatt.org.tt/UniversalService/UniversalServiceFundAccountingReports.aspx>

Table 1B Current Universal Service Projects as at June 2022

No.	Project Name	Type of Initiative	Overall Budget ^{7,8} (TT\$)	Actual Expenditure ⁹ (TT\$)	Proposed Start	Proposed Finish	Implementation Progress (%)	Status
1	National “Free” Wi-Fi Initiative (TTWiFi) Transportation hubs/national libraries/public schools/health institutions	Mandatory	\$55,541,081	\$6,530,287	February 2020	December 2025	55%	Ongoing; scope was expanded to cover public schools. Rollout to be completed by December 2022.
2	Persons with Disabilities Initiative	Mandatory	\$1,800,000	\$431,690	February 2020	September 2022	20%	Ongoing; pilot was extended and scope was expanded to include all PWDs on specified grants.
	Caribbean Video Assistance Service (CVAS)	Mandatory	\$685,140		May 2020	July 2022	-	Ongoing; extended to July 2022
3	Establishment of 5 community-based ICT access centres within Trinidad and Tobago	Contractual	\$6,000,000	-	November 2020	June 2023	0%	Ongoing; site selection being finalised

⁷ Overall budget figures are value-added tax (VAT) exclusive.

⁸ Refer to Appendix I for a further breakdown of budget.

⁹ Actual Expenditure as of May 2022

4	Provision of ICT-enabled devices and Internet connectivity access service for public schools in Trinidad and Tobago	Mandatory	\$19,620,200	\$19,620,200	September 2020	March 2022	100%	Completed, 1st April 2022.
5	Broadband Internet access infrastructure project – Brasso Venado/St. John’s Parish	Contractual	\$870,291	-	January 2021	January 2023	0%	Procurement process completed. Contract negotiations with winning bidder in progress. Project for St John’s Parish to commence in July 2022 and will target coverage of 233 households.

4.1 National “Free” Wi-Fi Initiative (TTWiFi)

4.1.1 Project Objective

This project aims to implement free public Wi-Fi at specified locations (including public transportation hubs, national libraries, public health institutions and public schools without connectivity) throughout Trinidad and Tobago. The current list of proposed sites is presented in Appendix II.

4.1.2 Project Description

This initiative facilitates the establishment of a platform for enhanced productivity via access to the Internet in public spaces whilst accessing GORTT services. It is intended that this engagement will increase the interaction between citizens and GORTT, in their daily lives and as they go about doing business with GORTT.

The project will result in the deployment of free Wi-Fi at major target locations including, at a minimum, designated waiting areas at major public transport hubs, public libraries, public health institutions, and key areas in public schools such as administrative/office areas, computer laboratories and libraries.

4.1.3 Implementation Progress

Sites were allocated to Internet service providers (ISPs), based on the Authority’s approved allocation methodology, considering factors such as contribution to the USF, least cost of implementation, availability of infrastructure and timeframes for deployment.

Tables 2A and 2B provide an implementation update of the TTWiFi locations by site type (public transportation hubs, national libraries, public health institutions, COVID-19 hospitals, and public schools), previously as at June 2020 and currently as at June 2022.

Table 2A National “Free” Wi-Fi Initiative – status update of locations as at June 2020 (as shown in previous implementation report)

Site Type	Total Scope	Completed as at June 2020	Planned Start	Planned Finish
Public transportation hubs – Port of Spain and San Fernando	2	2	February 2020	February 2020
Public transportation hubs – other locations	9	0 (Sites allocated; contracts to be signed)	May 2020	October 2020

Site Type	Total Scope	Completed as at June 2020	Planned Start	Planned Finish
National libraries	16	0 (Sites allocated; contracts to be signed)	June 2020	October 2020
Public health institutions	133	0 (Sites to be allocated to ISPs)	October 2020	April 2021
COVID-19 designated hospitals	3	0 (Negotiations ongoing with ISPs)	To be determined	To be determined

Table 2B National Free Wi-Fi Initiative – progress update of locations as at June 2022

Site Type	Total Scope	Completed	Planned Start	Planned Finish	Actual Finish
Public transportation hubs (batch 1)	11	10 ¹⁰	February 2020	October 2020	December 2020
National libraries	16	16	June 2020	October 2020	January 2021
COVID-19 designated hospitals	3	3	July 2020	August 2020	May 2022
Public transportation hubs (batch 2)	2	2	March 2022	April 2022	June 2022
National libraries (batch 2)	7	7	March 2022	April 2022	June 2022
Public schools (without connectivity)	49	47 ¹¹	July 2021	April 2022	April 2022
Public health institutions	133	0	June 2022	December 2022	Ongoing

¹⁰ PTSC San Juan transportation hub is pending acceptance and expected to be commissioned in financial year 2022

¹¹ Forest Reserve Government Primary School and Jubilee Presbyterian Primary School are pending and expected to be commissioned in financial year 2022

For January to March 2022, the following aggregate metrics were observed across all TTWiFi locations:

1. Usage: 40+TB (Terabytes) of data being transferred (sent and received) during this time, with the average usage per user just under 1 GB (Gigabyte) at 0.88 GB.
2. Users: 56,763 unique users utilized the TTWiFi service 294,060 times or an average of 98,020 times monthly.

Collection and monitoring of site metrics will continue as part of assessing the utilization and performance of the service.

4.1.4 Status Update on TTWiFi Locations

4.1.4.1 Public Transportation Hub Locations

The scope of the project increased from 10 to 12 transportation hubs, as detailed in Appendix II. These new locations were previously pending site readiness works to be included, which was completed. The timeline for this project phase spanned from February 2020 to May 2022, as depicted in Table 2B.

As at June 2022, 11 additional transportation hubs have been completed, resulting in a total of 13 completed. Free Wi-Fi is currently available to the public at these locations listed in Appendix II – Public Transportation Hubs.

4.1.4.2 National Library Locations

The scope of the project increased from 16 to 23 national libraries, as detailed in Appendix II. These new locations were previously pending site readiness works to be included, which was completed. The timeline for this project phase spanned from June 2020 to May 2022, as illustrated in Table 2B.

As at June 2022, 7 additional libraries have been completed, resulting in a total of 23 completed. Free Wi-Fi is currently available to the public at these locations, listed in Appendix II – National Public Libraries.

4.1.4.3 Public Schools

As a result of the COVID-19 pandemic and the urgent need to facilitate both remote and blended learning, the deployment of service at schools without Internet service became an urgent priority.

The action to implement Wi-Fi at these schools under the TTWiFi initiative for a three-year period included specified public primary schools where an insufficient level of service or no service existed. This was to ensure that schools have sufficient capacity to deliver classes via the online platforms, with a focus on connectivity in administrative offices, libraries and computer laboratories.

As at June 2022, 47 public primary schools have been completed and free Wi-Fi is currently available. These locations are shown in Appendix II – Public Schools.

4.1.4.4 COVID-19 Designated Hospitals

The availability of reliable Internet service was deemed critical to enhancing communications at COVID-19 designated hospitals during the pandemic. The hospitals included were the Arima General Hospital, Caura Hospital, Couva Medical and Multi-Training Facility, and Augustus Long Hospital.

Implementation was completed through bandwidth-only service (no physical installation), using the existing ISPs at the COVID-19 hospital locations. This was initially funded by the USF for a three-month period and continued with the condition to upkeep funding as long as locations maintained their designation as COVID-19 hospitals. As a result, service at these locations was funded during the period August 2021 to May 2022.

As at June 2022, the USF funded service for COVID-19 designated hospitals has been extended until November 2022 or until these hospitals no longer hold this designation, whichever occurs first. Subsequent to the return of these hospitals to normal operations, they will return to the pool of public health institutions and be allocated to ISPs for the deployment of the full TTWiFi service. These locations are shown in Appendix II – COVID-19 Hospitals.

4.1.4.5 Public Health Institutions

The proposed timeline for the implementation of Wi-Fi at the 133 health institutions, shown in Table 2B, was shifted to start in June 2022 instead of October 2021, because of reprioritising to accommodate urgent deployment at public schools without connectivity.

Due to the volume, the 133 sites were divided into 4 batches of approximately 33 sites per batch, to accelerate the process of site allocation to ISPs.

As at June 2022, 24 out of 31 health institutions in the first batch have been allocated and contracts are being finalised to begin rollout of sites in July 2022. All 133 locations are shown in Appendix II – Health Institutions.

4.1.5 TTWiFi: Future Plans

The current list of all TTWiFi sites is presented in Appendix II. Implementation is to continue under the scheduled timeframes shown in Table 2B, with an overall end date of December 2022.

4.2 ICT Access Centres Initiative

4.2.1 Project Objective

GORTT has recognised the socio-economic benefits to be derived from ICTs. The National ICT Plan has identified ICTs as a discrete sector and a crucial enabler to many other sectors, contributing to the diversification of the national economy and the strengthening of the country's competitiveness and viability in the global arena.

This project aims to have five ICT access centres established in Trinidad and Tobago. The areas identified are Fifth Company, Lopinot, Moruga, Roxborough and Toco. The objective is to improve the existing modes of Internet access and access to online services in the targeted rural communities, in alignment with the vision and goals of the National ICT Plan, as reflected in the following excerpt:

Our vision of Empowered People is one where the citizens of Trinidad and Tobago:

1. have pervasive access to ICT.
2. are connected to broadband infrastructure which provides a variety of services that are affordable, of high quality, safe, and secure.
3. are deriving high value from the use of ICT, benefitting themselves and society.

The current list of proposed locations is shown in Appendix III.

4.2.2 Project Description

The Authority proposes to leverage the USF to embark on a contractual universal service initiative aimed at establishing the five ICT access centres. The initiative will improve the existing modes of Internet access and enable access to online services in the targeted rural communities. The ICT access centres are configured to host an Internet café/computer laboratory, an ICT-enabled classroom – subject to available space at the location – and free Wi-Fi throughout the centre.

Upon completion, residents in these target communities will have:

1. access to information and knowledge resources via the Internet.
2. access to ICT equipment (connected to the Internet) via a cybercafé concept.
3. free wireless Internet access based on a “bring your own device” (BYOD) concept.
4. access to ICT knowledge and vocational training via a community-centred training curriculum to be sourced and coordinated by the GORTT.

4.2.3 Implementation Progress – ICT Access Centres

Table 3 provides an implementation update on the ICT access centre locations as at June 2022.

Table 3 Status of ICT access centres as at June 2022

Site Location	Planned Start	Planned Finish	Status	Revised Finish
Lopinot	November 2020	July 2021	Not completed; site selection and Scope of Works ongoing.	June 2023
Toco				
Roxborough				
Moruga				
Fifth Company				

4.2.4 Status Update – ICT Access Centres

4.2.4.1 Lopinot ICT Access Centre

The Lopinot Community Centre was identified as a potential location for the ICT access centre. Site visits for selection were done in collaboration with the Ministry of Sport and Community Development (MSCD), Ministry of Digital Transformation (MDT) and Lopinot community stakeholders, resulting in the preparation of a detailed Scope of Works (SoW). The Authority conducted a tender process in accordance with the Telecommunications (Universal Service) Regulations (USR). This procurement process was unsuccessful. The Authority is currently assessing alternative locations which require less site readiness works, for the establishment of the access centre to serve the Lopinot community.

4.2.4.2 Toco ICT Access Centre

The Toco Regional Complex was originally identified as a potential location for the ICT access centre. Site visits for selection were done in collaboration with MSCD, MDT and Toco community stakeholders but resulted in the Toco Regional Complex being determined as not suitable due to significant refurbishing requirements. The Authority is assessing an alternative, potentially more suitable location, the L’Anse Noir Community Centre.

4.2.4.3 Roxborough ICT Access Centre

The Roxborough Administrative Complex was identified as a potential location for the ICT Access Centre. The Tobago House of Assembly (THA) is in support of an ICT access centre at this location, which requires minimal site readiness and refurbishment works. Site visits have been conducted and the SoW is being prepared along with the requisite tender package for the procurement process to award this location to a suitable ISP.

4.2.4.4 Moruga and Fifth Company ICT Access Centres

During May 2020 to June 2022, several possible locations were assessed. However, there were issues with structural integrity and limited space at the potential buildings. No suitable sites have been identified for the ICT access centres. The Authority continues to work with the relevant stakeholders to identify suitable sites in Moruga and Fifth Company.

4.3 Persons with Disabilities (PWDs) Initiative

4.3.1 Project Objectives

The objectives of the PWDs project are to:

1. ensure that persons with disabilities (PWDs) have access to basic telecommunications mobile services.
2. make ICTs more affordable to PWDs.
3. reduce the digital divide by promoting digital inclusion of PWDs.
4. enhance the quality of life by enabling those with disabilities to participate more fully in society – at school, work and in civic life.
5. enable independent living for PWDs.

The Caribbean Video Assistance Service (CVAS) project was launched in tandem with the PWDs initiative and is a highly complementary service to the initiative. CVAS is a collaboration between the Caribbean Telecommunications Union (CTU) and VTCSecure, a global leader in communications access for PWDs, and provides secure on-demand video, voice and text call centre services.

The Authority is partially funding the introduction of CVAS in Trinidad and Tobago to the blind and deaf community.

4.3.2 Project Description

The PWDs initiative aims to subsidise the cost of mobile devices with assistive technologies for the visually impaired and/or the hearing-impaired communities. The amount of the subsidy is equivalent to a maximum of TT\$600 off the cost of the device.

Potential candidates are to be nominated by local non-government organisations (NGOs), as well as through collaboration with the Ministry of Social Development and Family Services (MSDFS) and other stakeholders. The full list of partner agencies is presented in Appendix IV.

CVAS aims to enable deaf, hard of hearing, and/or speech-impaired sign language users to not only call each other and communicate directly, but to also speak with agents (sign language interpreters), who will relay conversations between them and hearing parties. An innovation of CVAS is that it will not only provide the usual video relay service (VRS) but, as a result of the technological innovation inherent in the platform, it will also enable video assistance for the blind or the visually impaired. CVAS agents will assist blind users by enabling them to resolve issues for which they need the assistance of a sighted person.

4.3.3 Implementation Progress – PWDs Initiative

Table 4 details the number of authorisation letters issued and pending collection as at June 2020 and June 2022.

Table 4 Number of authorisation letters as at June 2020 and June 2022

	June 2020	June 2022
Total target participants (pilot phase)	100	-
Authorisation letters issued	16	113
Authorisation letters Pending collection	2	-
Total participants	18	113

The initiative set a target of 100 participants within the first seven months (February 2020 to August 2020). However, the pilot was severely affected by the COVID-19 pandemic and the initiative fell short of this target. Subsequently, full implementation began immediately in September 2020 as planned.

The implementation phase of the PWDs Initiative was also severely impacted by the COVID-19 pandemic. To date, a total of 113 participants has registered with the Authority to access the subsidy.

4.3.4 Status Update – PWDs Initiative

The scope of the project is frequently assessed, with the intention of optimising uptake by qualifying participants. The latest iteration of the qualifying criteria has been expanded to include all PWDs on specified grants, namely, the disability grant and PWDs who are minors (under 18 years old). As at June 2022, the eligibility criteria is as follows:

1. The applicant must be a resident of the Republic of Trinidad and Tobago.
2. The applicant must qualify under one of the two options specified below.
 - a) Option 1: The applicant must have a disability and be in receipt of the disability grant from MSDFS.

- b) Option 2: The applicant must be visually impaired and/or hearing-impaired and be in receipt of an invalidity grant, a public assistance grant, food support cards or senior citizens' pension.

Note: The applicant must provide the Authority with evidence of their visual and/or hearing impairment, such as a medical report or doctor's certificate identifying and confirming the disability.

Additionally, due to the removal of value-added tax (VAT) in January 2021, the subsidy has been adjusted from a maximum of TT\$607.50 (TT\$540 plus TT\$67.50 VAT) to a maximum of TT\$600.

The Authority continues to take steps to bridge any communication gap affecting PWDs within the organisation, such as the (re)training of frontline staff and retailers of the assistive devices, to ensure better engagement with the PWDs. It has also implemented an electronic application process for qualifying candidates to apply for the subsidy. A professional sign language video featuring well-known figures in the visually impaired and hearing-impaired communities was produced and is on the websites of both the Authority and the National Insurance Board of Trinidad and Tobago (NIB). This step is intended to encourage participants and to showcase the legitimacy of the project.

Alongside the PWDs initiative, the CTU's CVAS pilot lasted for nine months and ended in January 2021. The full implementation subsequently commenced in February 2021 and has been extended to July 2022.

4.3.5 PWDs: Future Plans

Project outreach will continue with constant networking with participants and partner agencies, and the eligibility criteria will be frequently assessed and adjusted to optimise the project's impact.

Advertising will be increased to reflect current qualifying criteria and application methods. The Authority will seek the most effective methods for relatable marketing and communications to the intended audience of PWDs.

As COVID-19 restrictions are lifted and participant interest and numbers increase, awareness campaigns will be launched to promote the project and facilitate registration in strategically accessible locations, expanding beyond the Authority's head office. This will include Tobago and remote areas in Trinidad.

Similarly, plans and activities involving physical contact, including the scheduling of appointments, will be undertaken on a case-by-case basis and adjustments made based on inputs from stakeholders.

CVAS is also being continually evaluated to ensure it can be useful to the deaf and blind communities in general. Registrations and use of the service have been increasing and the CTU and its partners are pleased with the service thus far.

The CTU intends to have CVAS operations started in other CTU Member States during 2022 and the plan remains to transition responsibility for CVAS from the CTU to a more appropriate organisation.

4.4 Provision of ICT-Enabled Devices and Internet Connectivity Access Service to Students in Trinidad and Tobago

4.4.1 Project Objective

This project aims to fund the procurement and provision, through service providers, of 10,000 tablet devices and SIM cards, together with mobile Internet packages to public schools, via the Ministry of Education (MOE).

4.4.2 Project Description

At the outbreak of the COVID-19 pandemic, GORTT instructed that all schools be closed indefinitely, and classes be conducted online. The MOE sought to ensure public school students had access to online learning by, inter alia, facilitating the provision of ICT-enabled devices and Internet access service to students in need across the country.

The Authority considered it important to support this initiative through mandatory universal service funding. It engaged mobile service providers to procure and provide the 10,000 tablet devices and SIM cards, along with mobile Internet packages, to public schools via the MOE, towards providing Internet access to students of public schools.

4.4.3 Implementation Progress

Through this initiative, 10,000 tablet devices were issued along with mobile broadband data plans for the period September 2021 to March 2022 at a total cost of \$19,620,200

4.4.4 Status Update

The 10,000 tablet devices were delivered to the MOE for their management and disbursement to public schools. The benefiting schools, as identified by MOE, are listed in Appendix V. Support for Data plans ended on the resumption of in-person classes and the end of the second school term on 1st April 2022. The ISPs were encouraged to offer reasonable service packages to continue the Internet access service to these devices.

4.4.5 ICT-Enabled Devices: Future Plans

The project has been completed with no future plans.

4.5 Broadband Internet Access Infrastructure Project

4.5.1 Project Objective

This project aims to deploy telecommunications access infrastructure that will facilitate the provision of broadband Internet access service in two specified underserved areas, one in Trinidad and the other in Tobago.

The target areas are villages in the Parish of St. John, Tobago. Brasso Venado and the neighbouring village of Los Atajos, Trinidad were discontinued as these areas were identified as served in January 2022.

4.5.2 Project Description

GORTT has recognised the socio-economic benefits to be derived from ICTs and, particularly, the country-wide benefits of broadband access. ICT has been identified as a discrete sector and a crucial enabler to many other sectors, indispensable to the diversification of the national economy and the strengthening of the country's competitiveness and viability in the global arena.

Broadband Internet availability, affordability and accessibility is the foundation for ICT-enabled socio-economic development, and many countries have aggressive programmes to encourage the build out of broadband networks and services.

The digital divide survey conducted by the Authority in 2013 revealed that there were many underserved and unserved areas in Trinidad and Tobago. The results of that 2013 survey showed that these locations formed part of the access gap. Additionally, based upon existing data from service providers, these locations were still unserved and underserved communities (as of December 2019). The results of the Digital Inclusion Survey 2021 also identified areas which remain unserved or underserved.

Considering the foregoing, the Authority proposes to leverage the USF to embark on a contractual universal service initiative aimed at making telecommunications access infrastructure and broadband Internet services available to identified underserved/unserved areas in Trinidad and Tobago. The initiative will commence with the geographically remote area in Tobago, St John's parish with the ultimate goal of bridging the digital divide throughout the nation. The TATT 2021 Digital Inclusion Survey results indicates the villages in the St John's Parish as still underserved.

Upon completion, residents of these communities will be able to subscribe to broadband Internet access service commonly available in well-served areas. The advantages of this service include full access to government online services, remote working capabilities, improved productivity, online bill payment and applications, ease of access to information that can enhance educational pursuits, entertainment opportunities and other social benefits.

4.5.3 Implementation Progress – Broadband Internet Access Infrastructure Project

Parish of St. John, Tobago

Procurement process commenced in January 2021 and is at an advanced stage with contract negotiations currently ongoing with the winning bidder. The planned date for deployment to start is July 2022, with completion in January 2023.

Brasso Venado and the neighbouring village of Los Atajos

The Authority confirmed the deployment of infrastructure by an ISP which occurred during the procurement timeframe. The ISP delivers service comparable to the requirements of the proposed project. Consequently, the proposal to rollout broadband infrastructure in Brasso Venado has been discontinued.

4.5.4 Future Plans – Broadband Internet Access Infrastructure Project

The Broadband Internet Access Infrastructure Project for Parish of St. John, Tobago will be executed as planned.

Similar future broadband infrastructure projects will be considered for unserved and underserved communities, particularly following the results of the TATT 2021 Digital Inclusion Survey published by the Authority in May 2022 and the request for proposals from the public published by the Authority with an end date of 31st May 2022.

5 Proposed USF Projects for the Period June 2022 to May 2024

Table 5 lists the proposed USF projects, additional to the ongoing projects, which the Authority intends to pursue during the period June 2022 to May 2024.

Table 5 Proposed USF projects June 2022 to May 2024

No.	Project Name	Type of Initiative	Overall Budget ¹²	Proposed Start	Proposed Finish	Status
1	Free public mobile Wi-Fi in buses, water taxis and inter-island ferries operating within Trinidad and Tobago	Contractual	\$3,200,000	August 2022	February 2023	Proposed

5.1 Free Public Mobile Wi-Fi in Buses, Water Taxis and Inter-Island Ferries Operating within Trinidad and Tobago

5.1.1 Project Objective

This project aims to provide free public mobile Wi-Fi service in the following modes of transportation: PTSC buses, water taxis and inter-island ferries that operate throughout Trinidad and Tobago.

5.1.2 Project Description

This Wi-Fi initiative will leverage the competitive ICT and telecommunications environment to facilitate a platform for increasing productivity via access to the Internet, as well as boost engagement between citizens and GORTT, in their daily lives. This initiative will operate alongside the existing modes of Internet access and access to online services provided by GORTT’s national “free” Wi-Fi initiative and ISPs. Notably, this project is a distinct and separate undertaking from the National “Free” Wi-Fi Initiative (TTWiFi) initiative.

Considering the foregoing, the Authority proposes to leverage the USF to embark on a contractual universal service initiative aimed at making Wi-Fi accessible on key modes of public transportation in Trinidad and Tobago. The initiative will commence with Wi-Fi on PTSC buses, water taxis and the inter-island ferry.

Upon completion, commuters using these modes of transportation will experience Internet access service on their smartphones, tablets and/or laptops. This can allow for an early start to the workday, business continuity throughout the day and a means of relaxation at the end of the workday.

¹² Overall budget figures are VAT exclusive.

The advantages of this service include full access to government online services, remote working capabilities, improved productivity, online bill payment and applications, ease of access to information that can enhance educational pursuits, entertainment opportunities and other social benefits.

Appendix I: Proposed Budget for Current and Upcoming Universal Service Projects

No.	Project Name	Type of Initiative	Total CAPEX (TT\$)	Total OPEX (TT\$)	Total Budget (TT\$) ¹³
1	National “Free” Wi-Fi Initiative (TTWiFi):	Mandatory			
	- Transportation hubs ¹⁴		\$207,129	\$3,862,082	\$4,069,212
	- National libraries ¹⁵		\$496,266	\$4,999,144	\$5,495,411
	- COVID-19 hospitals ¹⁶		\$2,400	\$1,018,764	\$1,021,164
	- Public schools ¹⁷		\$767,299	\$7,243,584	\$8,010,884
	- Health institutions ¹⁸		\$2,660,000	\$34,586,810	\$37,246,810
2	Persons with Disabilities Initiative	Mandatory	\$1,800,000	-	1,800,000
3	Caribbean Video Assistance Service (CVAS)	Mandatory	\$685,140	-	\$685,140
4	Provision of ICT-enabled devices and Internet connectivity access service for three months to students in Trinidad and Tobago	Mandatory	\$13,092,200	\$6,528,000	\$19,620,200
5	Establishment of 5 community-based ICT access centres in Trinidad and Tobago	Contractual	\$6,000,000	-	\$6,000,000
6	Free public mobile Wi-Fi in buses, water taxis and inter-island ferries operating within Trinidad and Tobago	Contractual	\$300,000	\$2,900,000	\$3,200,000
7	Broadband Internet access infrastructure project – St. John’s Parish, Tobago	Contractual	\$870,291	-	\$870,291
Total			\$26,880,725	\$61,138,384	\$88,019,109

¹³ Refer to Universal Service Fund Accounting Reports published on the Authority’s website for further details: <https://tatt.org.tt/UniversalService/UniversalServiceFundAccountingReports.aspx>

¹⁴ Transportation hubs total budget figure includes operating expenditure for a three-year period.

¹⁵ National libraries total budget figure includes operating expenditure for a three-year period.

¹⁶ COVID-19 designated hospitals total budget figure includes operating expenditure for a fifteen-month period

¹⁷ Public schools total budget figure includes operating expenditure for a three-year period

¹⁸ Health institutions total budget figure includes operating expenditure for a three-year period

Appendix II: Site Location Listing – Free Public Wi-Fi Hotspots (TTWiFi)

Public Transportation Hubs (12)

Location Name	TTWiFi Live
1. PTSC, Port of Spain – South Quay	December 2020
2. PTSC, San Fernando	December 2020
3. PTSC, Point Fortin	March 2021
4. PTSC, Chaguanas	March 2021
5. PTSC, Curepe	March 2021
6. PTSC, Sangre Grande	March 2021
7. PATT, Trinidad & Tobago Inter-Island Transportation Co. Ltd., Port of Spain	March 2021
8. PATT, Trinidad & Tobago Inter-Island Transportation Co. Ltd Scarborough	March 2021
9. NIDCO Water Taxi Service Terminal, Port of Spain	March 2021
10. NIDCO Water Taxi Service Terminal, San Fernando	March 2021
11. PTSC Arima	June 2022
12. PTSC Tunapuna	To be live in July 2022

National Public Libraries (23)

Location Name	TTWiFi Live
1. Arima Public Library	March 2021
2. Carnegie Lending Library	March 2021
3. Chaguanas Public Library	March 2021
4. Charlotteville Public Library	March 2021
5. Couva Public Library	March 2021
6. Maloney Public Library	March 2021
7. Mayaro Public Library	March 2021
8. Moruga Public Library	March 2021
9. Point Fortin Public Library	March 2021
10. Port of Spain Public Library	March 2021
11. Rio Claro Public Library	March 2021
12. Roxborough Public Library	March 2021
13. Sangre Grande Public Library	March 2021
14. Scarborough Public Library	March 2021
15. Siparia Public Library	March 2021
16. Tunapuna Public Library	March 2021

17. Princes Town Public Library	To be live in July 2022
18. St. Helena Public Library	June 2022
19. St. James Public Library	June 2022
20. Debe Public Library	To be live in July 2022
21. Mt Hope/Mt Lambert Community Library	June 2022
22. Beetham Community Library	June 2022
23. Barataria Community Library	June 2022

COVID-19 Designated Hospitals (4)

Location Name
Arima General Hospital
Caura Hospital
Couva Hospital and Multi-Training Facility
Augustus Long Hospital

Public Schools (49)

Location Name	TTWiFi Live
1. Brothers Presbyterian	September 2021
2. Chatham Government	September 2021
3. Eckel Village AC	September 2021
4. Fishing Pond Presbyterian	September 2021
5. Inverness Presbyterian	September 2021
6. La Veronica RC	September 2021
7. Matura Government	September 2021
8. Morne Diable RC	September 2021
9. North Oropouche RC	September 2021
10. Penal Quinam Government	September 2021
11. Ramai Trace Hindu	September 2021
12. Reform Presbyterian	September 2021
13. Santa Flora Government .	September 2021
14. Siparia Boys RC	September 2021
15. Tortuga Government	September 2021
16. Upper Cumuto Government	September 2021
17. Bamboo Grove Presbyterian	September 2021
18. Caratal RC	September 2021
19. Cumuto Presbyterian	September 2021
20. Enterprise Government	September 2021
21. Exchange Presbyterian	September 2021

22. Sangre Grande SDA	September 2021
23. Seereeram Memorial Vedic	September 2021
24. St. Paul AC	September 2021
25. St.Phillip's Government	September 2021
26. Marabella Girls' AC (inclusive of Marabella Boys' AC)	September 2021
27. Princes Town Presbyterian No.1 (inclusive of Princes town Presbyterian No.1)	October 2021
28. Bassetterre RC	December 2021
29. Cunjal Government	December 2021
30. Marac Baptist	December 2021
31. Moruga RC	December 2021
32. Guaracara Hindu	December 2021
33. Harbargain Government	December 2021
34. Harbargain RC	December 2021
35. Tabaquite Presbyterian	December 2021
36. Aripo RC	January 2022
37. L' Anse Noire Moravian	January 2022
38. Icacos Government	January 2022
39. Matelot Community RC	January 2022
40. Cumaca R.C	January 2022
41. Guayaguayare RC	January 2022
42. Kubairsingh Penal Rock Hindu	January 2022
43. Monkey Town Government	January 2022
44. St. Mary' Government	January 2022
45. Kanhai Presbyterian	February 2022
46. South Central AC	April 2022
47. Tableland AC	April 2022
48. Jubilee Presbyterian	To be completed by August 2022
49. Forest Reserve AC	To be completed by August 2022

Public Health Institutions (133)

Location Name	TTWiFi (To be completed)
1. Moruga Health Centre	July 2022
2. Palo Seco Health Centre	July 2022
3. Rio Claro Health Centre	July 2022
4. Flanagin Town Health Centre	July 2022
5. Todd's Road Health Centre	July 2022
6. Brothers Road Health Centre	July 2022
7. Guayaguayare Health Centre	July 2022
8. Chaguanas District Health Facility & Chaguanas Health Centre	July 2022

9. Siparia District Health Facility	July 2022
10. Canaan Health Centre & Walk-In-Clinic	July 2022
11. Sangre Grande Enhanced Health Centre	July 2022
12. Maracas/St Joseph Health Centre	July 2022
13. Mayaro District Health Facility	July 2022
14. Santa Cruz Health Centre	July 2022
15. El Socorro Health Centre	July 2022
16. St. Helena Health Centre	July 2022
17. Roxborough Health Centre, Walk-In-Clinic & Hyperbaric Chamber	July 2022
18. Scarborough Health Centre, Walk-In-Clinic & Dialysis Centre	July 2022
19. St. Joseph Enhanced Health Centre	July 2022
20. Pleasantville Health Centre	July 2022
21. Blanchisseuse Health Centre	July 2022
22. Brasso Seco Health Centre	July 2022
23. Las Cuevas Health Centre	July 2022
24. Upper Laventille Health Centre	July 2022
25. Cedros Health Centre	July 2022
26. Chatham Health Centre	July 2022
27. Granville Health Centre	July 2022
28. Icacos Health Centre	July 2022
29. Delaford Health Centre	July 2022
30. Moriah Health Centre	July 2022
31. Pembroke Health Centre	July 2022
32. Indian Walk Health Centre	December 2022
33. Lengua Health Centre	December 2022
34. Williamsville Health Centre	December 2022
35. Rochard Douglas Health Centre	December 2022
36. Gran Couva Health Centre	December 2022
37. Cunupia Health Centre	December 2022
38. La Horquetta Health Centre	December 2022
39. Biche Health Centre	December 2022
40. Las Lomas Health Centre	December 2022
41. Maloney Health Centre	December 2022
42. San Rafael Health Centre	December 2022
43. Aranguéz Health Centre	December 2022
44. Barataria Health Centre	December 2022
45. Barataria Wellness Center	December 2022
46. Morvant Health Centre	December 2022
47. Success Laventille Health Centre	December 2022
48. Guapo Health Centre	December 2022
49. Belle Garden Health Centre	December 2022
50. Castara Health Centre	December 2022
51. Parlatuvier Health Centre	December 2022
52. La Brea Health Centre	December 2022

53. Speyside Health Centre	December 2022
54. Penal Rock Road Health Centre	December 2022
55. Point Fortin Extended Health Centre	December 2022
56. Mt. St. George Health Centre	December 2022
57. Coryal Health Centre	December 2022
58. Manzanilla Health Centre	December 2022
59. Matura Health Centre	December 2022
60. Point Fortin Hospital	December 2022
61. Oxford St. Health Centre	December 2022
62. Charlotteville Health Centre	December 2022
63. Mason Hall Health Centre	December 2022
64. Cumana Health Centre	December 2022
65. Grande Riviere Health Centre	December 2022
66. Matelot Health Centre	December 2022
67. Sans Souci Health Centre	December 2022
68. Claxton Bay Health Centre	December 2022
69. Gasparillo Health Centre	December 2022
70. POS General Hospital	December 2022
71. Toco Health Centre	December 2022
72. St Ann's Psychiatric Hospital	December 2022
73. San Juan Health Centre	December 2022
74. St James Medical Complex	December 2022
75. Arima General Hospital	December 2022
76. Couva Medical Multi-Training Facility (CMMF)	December 2022
77. Bethel Health Centre	December 2022
78. Arouca Health Centre	December 2022
79. Macoya Health Centre	December 2022
80. Buccoo Health Centre	December 2022
81. Les Coteaux Health Centre	December 2022
82. Tacarigua Health Centre & Tacarigua Wellness Centre	December 2022
83. Plymouth Health Centre	December 2022
84. Carenage Health Centre	December 2022
85. Carenage Wellness Centre - public?	December 2022
86. Couva Extended Care Centre	December 2022
87. Debe Health Centre	December 2022
88. Freeport Health Centre	December 2022
89. Fyzabad Health Centre	December 2022
90. La Romaine Health Centre	December 2022
91. Marabella Health Centre	December 2022
92. South Oropouche Health Centre	December 2022
93. Ste Madeleine Health Centre	December 2022
94. Child & Adolescent Centre - Mental Health	December 2022
95. Oncology Services	December 2022
96. Tobago Health Promotion Clinic	December 2022

97. Sangre Grande Hospital	December 2022
98. Caura Hospital	December 2022
99. Eric Williams Medical Sciences Complex (EWMSC)	December 2022
100. Mt Hope Women's Hospital	December 2022
101. Penal Health Centre	December 2022
102. Tabaquite Health Centre	December 2022
103. Talparo Health Centre	December 2022
104. Erin Health Centre	December 2022
105. San Fernando General - A&E, Clinic	December 2022
106. San Fernando Teaching Hospital Clinics	December 2022
107. Arima District Health Facility	December 2022
108. Couva District Health Facility	December 2022
109. Cumuto Health Centre	December 2022
110. Diego Martin Health Centre	December 2022
111. Maraval Health Centre	December 2022
112. Petit Valley Health Centre	December 2022
113. Black Rock Outreach Centre	December 2022
114. Bloody Bay Outreach Centre	December 2022
115. Point Fortin Hospital (New)	December 2022
116. Princes Town District Health Facility	December 2022
117. Woodbrook Health Centre	December 2022
118. Sangre Grande Health Centre	December 2022
119. Golden Lane Outreach Centre	December 2022
120. Lanse Fourmi Outreach Centre	December 2022
121. Valencia Health Centre	December 2022
122. George Street Health Centre	December 2022
123. Patience Hill Outreach Centre	December 2022
124. Point Fortin Health Centre	December 2022
125. Roy Joseph Health Centre	December 2022
126. Roxborough Hospital (New/Under Construction)	December 2022
127. Moriah Health Centre (New/Under Construction)	December 2022
128. Child Guidance Clinic	December 2022
129. Pembroke Street Mental Health and Wellness	December 2022
130. Chaguanas District Health Facility	December 2022
131. Scarborough General Hospital	December 2022
132. Tacarigua Wellnes Centre	December 2022
133. St James District Health Facility	December 2022

Appendix III: ICT Access Centre Locations

1. Lopinot
2. Toco
3. Moruga
4. Fifth Company
5. Roxborough

Appendix IV: Partner Agencies – Persons with Disabilities Initiative

1. Advocates for the Blind and Visually Impaired
2. Audrey Jeffers School for the Deaf
3. Caribbean Sign Language Centre
4. Cascade School for the Deaf
5. Deaf Pioneers Life Center
6. Disabled People’s International – Trinidad and Tobago
7. National Centre for Persons with Disabilities
8. Persons Associated with Visual Impairment
9. TNT Association for Differently Abled Persons
10. Trinidad and Tobago Association for the Hearing Impaired
11. Trinidad and Tobago Blind Welfare Association
12. Voice of the Deaf and Hard of Hearing Trinidad and Tobago
13. We Care Deaf Support Network
14. ADHD Foundation of Trinidad and Tobago
15. Agapé Deaf Centre
16. Agapé Training Centre
17. Aspirare Learning Community
18. Association for Developmental Education
19. Autism Parents Association of Trinidad and Tobago
20. Autistic Society of Trinidad and Tobago
21. Autism Services of Trinidad and Tobago (South Support Group)
22. Autism Support Network of T&T
23. Autism Tobago
24. Caribbean Kids and Families Therapeutic Organisation (CKFTO)
25. Cause and Effect
26. Cerebral Palsy Association T&T
27. Cerebral Palsy Society of Trinidad and Tobago
28. Charis Works Christian Academy
29. Chesire Disability Services
30. Combined Disabilities of Trinidad & Tobago (CDTT)
31. Consortium of Disability Organizations
32. Care Helpers Organization of Trinidad and Tobago
33. Deaf Basket Ball Association

34. Deaf Empowerment and Advancement Foundation
35. Deaf Sport Trinidad and Tobago
36. Diverse Learners Care and Development
37. Down Syndrome Family Network
38. Dyslexia Association of Trinidad and Tobago
39. Edinburgh Special Need Centre
40. Enaame's Private School
41. Entheos Intervention Services
42. Eshes Learning Centre
43. Goodwill Industries of the West Indies
44. Happy Haven School
45. Heritage Children Centre
46. Inspired Minds Institute
47. International Institute of Health and Human Development
48. Lady Hochoy Centre (South)
49. Lady Hochoy Home
50. Lady Hochoy School
51. Lady Hochoy Vocational Centre
52. L.I.F.E – Learning Is For Everyone
53. Memisa Centre
54. Memisa Day Vocational Training and Job Placement Unit
55. Memisa (Lady Hochoy School Arima)
56. Palmera's Learning Centre
57. Pointe-a-Pierre Government Special School
58. Princess Elizabeth Centre for Physically Disabled Children
59. Princess Elizabeth School for Physically Disabled Children
60. Private Special Schools Association
61. Pranava Educational Institute
62. Right Start Early Intervention Program
63. Rio Claro Learning Development Centre for Special Children
64. School for Blind Children
65. Each One, Teach One Special School
66. Servol Special School
67. Servol Happy Venture School
68. Special Olympics Trinidad and Tobago
69. Strategic Learning and Special Education Institute
70. T & T Visioneers
71. The Academy for Special Needs
72. The ASTER Foundation of Trinidad and Tobago
73. The Immortelle Children's Centre
74. Tobago Council for Handicapped Children Inc.
75. Tobago School for the Deaf, Speech and language impaired
76. Tobago Technical Vocational Centre for Persons with Disabilities
77. Touch of Christ
78. Trinidad and Tobago Association for Retarded Children
79. Trinidad and Tobago Blind Welfare Association
80. Trinidad and Tobago Blind Welfare Association (South)
81. Trinidad and Tobago Blind Welfare Association (Scarborough)
82. Trinidad and Tobago Blind & Visually Impaired Cricket Association
83. Trinidad and Tobago Chapter of Disabled Peoples' International
84. Trinidad and Tobago Deaf Society (TTDS)

85. Trinidad and Tobago National Association for Down Syndrome
86. Trinidad and Tobago Paralympic Committee
87. Trinidad and Tobago Association for Special Education Ltd.
88. Special School AQRts Festival of Trinidad and Tobago
89. Voice of the Deaf and Hard of Hearing of Trinidad and Tobago
90. W.R. Torres Foundation for the Blind
91. Wharton-Patrick School
92. WeCare Deaf Support Network

Appendix V: ICT-enabled devices – list of benefiting schools

No.	School Name	Education District
1.	Agostini Settlement KPA	CARONI
2.	Anstey Memorial Girls' Gov't	VICTORIA
3.	Aranguez Government Primary School	ST. GEORGE WEST
4.	Aranguez Hindu School	ST. GEORGE WEST
5.	Aranguez Islamia Primary School	ST. GEORGE WEST
6.	Aranguez North Secondary	ST. GEORGE EAST
7.	Aranguez North Secondary School	ST. GEORGE WEST
8.	Arima Boys Gov Primary School	ST. GEORGE EAST
9.	Arima Boys RC Primary School	ST. GEORGE EAST
10.	Arima Central Secondary School	ST. GEORGE EAST
11.	Arima Girls Government Primary School	ST. GEORGE EAST
12.	Arima Girls RC Primary School	ST. GEORGE EAST
13.	Arima Hindu Primary School	ST. GEORGE EAST
14.	Arima New Government Primary School	ST. GEORGE EAST
15.	Arima North Secondary School	ST. GEORGE EAST
16.	Arima West Government Primary School	ST. GEORGE EAST
17.	Aripo RC Primary School	ST. GEORGE EAST
18.	Arouca AC Primary School	ST. GEORGE EAST
19.	AroucaGov Primary School	ST. GEORGE EAST
20.	Ascension AC Primary School	ST. GEORGE WEST
21.	ASJA Boys Charlieville High School	CARONI
22.	ASJA Boys College San Fernando	VICTORIA
23.	ASJA Girls Barrackpore High School	VICTORIA
24.	ASJA Girls Charlieville High School	CARONI
25.	ASJA Girls' College San Fernando	VICTORIA
26.	Avocat Vedic APS School	ST. PATRICK
27.	Balmain Presbyterian Primary School	CARONI
28.	Bamboo Settlement Government Primary School	ST. GEORGE EAST
29.	Barataria Boys' RC School	ST. GEORGE WEST
30.	Barataria South Secondary School	ST. GEORGE WEST
31.	Barrackpore Muslim Primary School	VICTORIA
32.	Barrackpore Vedic Primary School	VICTORIA
33.	Baseterre R C Primary School	VICTORIA
34.	Belmont Boys' R.C	ST. GEORGE WEST
35.	Belmont Boys' Secondary (St. Francis)	ST. GEORGE WEST
36.	Belmont Girls' RC	ST. GEORGE WEST
37.	Belmont Government Primary School	ST. GEORGE WEST
38.	Belmont Secondary	ST. GEORGE WEST
39.	Biche Presbyterian Primary	NARIVA/MAYARO
40.	Biche RC Primary	NARIVA/MAYARO
41.	Biche Secondary School	NARIVA/MAYARO

42.	Bien Venue Presbyterian Primary School	VICTORIA
43.	Bishop Anstey High School East	ST. GEORGE EAST
44.	Bishops Centenary College	ST. GEORGE WEST
45.	Blanchisseuse Government Primary	ST. GEORGE EAST
46.	Blanchisseuse Secondary	ST. GEORGE EAST
47.	Bon Air Secondary	ST. GEORGE EAST
48.	Bonne Aventure Presbyterian Primary School	VICTORIA
49.	Bourg Mulatresse RC Primary School	ST. GEORGE WEST
50.	Brasso Seco RC	ST. GEORGE EAST
51.	Brasso Seco RC School	ST. GEORGE EAST
52.	Brasso Venado Government	CARONI
53.	Brazil RC	ST. GEORGE EAST
54.	Brighton AC Primary School	ST. PATRICK
55.	Buenos Ayres Gov Primary	ST. PATRICK
56.	California Government Primary School	CARONI
57.	Canaan Presbyterian School	VICTORIA
58.	Caparo RC Primary School	CARONI
59.	Cap-De-Ville Government Primary School	ST. PATRICK
60.	Carapichaima AC Primary School	CARONI
61.	Carapichaima ASJA Primary	CARONI
62.	Carapichaima ASJA Primary School	CARONI
63.	Carapichaima RC School	CARONI
64.	Carapichaima West Secondary School	CARONI
65.	Carapo RC	ST. GEORGE EAST
66.	Caratal RC Primary School	VICTORIA
67.	Caroni Hindu Primary School	CARONI
68.	Cedros AC Primary	ST. PATRICK
69.	Cedros Government Primary	ST. PATRICK
70.	Cedros Secondary School	ST. PATRICK
71.	Chaguanas Government	CARONI
72.	Chaguanas RC Primary School	CARONI
73.	Chandernagore Prebyterian Primary	CARONI
74.	Charlieville ASJA Primary School	CARONI
75.	Chatham Government Primary School	ST. PATRICK
76.	Chickland RC Primary School	CARONI
77.	Cipero RC Primary School	VICTORIA
78.	Clarke Rochard Government Primary School	ST. PATRICK
79.	Cocoyea Gov't	VICTORIA
80.	Coffee Street Boys AC School	VICTORIA
81.	Corpus Christi College School	ST. GEORGE WEST
82.	Coryal RC	ST. ANDREW/ST. DAVID
83.	Coryal Secondary	ST. ANDREW/ST. DAVID
84.	Couva East Secondary School	CARONI
85.	Couva South Government Primary School	CARONI
86.	Couva West Secondary School	CARONI
87.	Cowen Hamilton Secondary	VICTORIA

88.	Cumaca RC Primary School	ST. ANDREW/ST. DAVID
89.	Cumana AC Primary School	ST. ANDREW/ST. DAVID
90.	Cumana R C School	ST. ANDREW/ST. DAVID
91.	Cumana SDA	ST. ANDREW/ST. DAVID
92.	Cumuto Presbyterian Primary	ST. ANDREW/ST. DAVID
93.	Cunapo St. Francis RC School	ST. ANDREW/ST. DAVID
94.	Cunaripo Presbyterian School	ST. ANDREW/ST. DAVID
95.	Cunjaj Government Primary School	VICTORIA
96.	Cunupia Government Primary School	CARONI
97.	Cunupia Secondary School	CARONI
98.	Curepe AC Primary School	ST. GEORGE EAST
99.	Curepe Presbyterian Primary School	ST. GEORGE EAST
100.	Curepe Vedic Primary School	ST. GEORGE EAST
101.	Cushe Government Primary	NARIVA/MAYARO
102.	Dayanand Memorial Vedic Primary School	ST. PATRICK
103.	Debe Hindu Primary School	VICTORIA
104.	Debe Secondary School	VICTORIA
105.	Delhi Road Hindu Primary School	ST. PATRICK
106.	Diamond Vale Government Primary	ST. GEORGE WEST
107.	Diego Martin Central Secondary School	ST. GEORGE WEST
108.	Dinsley Trincity Government Primary	ST. GEORGE EAST
109.	Don Miguel Hindu Primary School	ST. GEORGE WEST
110.	Dow Village Government Primary School	CARONI
111.	Ecclesville Presbyterian Primary School	NARIVA/MAYARO
112.	Eckel Village AC Primary School	VICTORIA
113.	Edinburgh Government Primary School	CARONI
114.	Egypt Village Government School	ST. PATRICK
115.	El Dorado East Secondary School	ST. GEORGE EAST
116.	El Dorado Hindu Primary School	ST. GEORGE EAST
117.	El Dorado West Secondary School	ST. GEORGE EAST
118.	EL Socorro Central Government Primary	ST. GEORGE WEST
119.	EL Socorro Hindu Primary School	ST. GEORGE WEST
120.	El Socorro Islamia Primary School	ST. GEORGE WEST
121.	El Socorro North Government Primary School	ST. GEORGE WEST
122.	El Socorro South Government Primary	ST. GEORGE WEST
123.	Elswick Presbyterian Primary	VICTORIA
124.	Erin RC Primary School	ST. PATRICK
125.	Erin Road Presbyterian Primary School	ST. PATRICK
126.	Esperanza Presbyterian Primary School	CARONI
127.	Exchange Presbyterian Primary School	CARONI
128.	Exchange RC Primary School	CARONI
129.	Fanny Village Government Primary School	ST. PATRICK
130.	Febeau Government Primary School	ST. GEORGE WEST
131.	Felicity Presbyterian Primary School	CARONI
132.	Fifth Company Baptist Primary School	VICTORIA
133.	Fishing Pond Prebyterian Primary School	ST. ANDREW/ST. DAVID

134.	Five Rivers Hindu Primary School	ST. GEORGE EAST
135.	Five Rivers Islamia Primary School	ST. GEORGE EAST
136.	Flanagin Town RC Primary School	CARONI
137.	Forest Reserve AC Primary School	ST. PATRICK
138.	Freeport Hindu Primary School	CARONI
139.	Freeport Presbyterian Primary School	CARONI
140.	Fyzabad AC Secondary School	ST. PATRICK
141.	Fyzabad Presbyterian Primary School	ST. PATRICK
142.	Fyzabad Secondary School Primary School	ST. PATRICK
143.	Gasparillo Government Primary	VICTORIA
144.	Gasparillo Hindu Pramary School	VICTORIA
145.	Ghandi Memorial APS	ST. GEORGE EAST
146.	Gran Couva RC Primary School	CARONI
147.	Grant Memorial Presbyterian Primary School	VICTORIA
148.	Granville RC Primary School	ST. PATRICK
149.	Grosvenor Presbyterian Primary School	ST. ANDREW/ST. DAVID
150.	Guaico Goverment Government Primary	ST. ANDREW/ST. DAVID
151.	Guaico Presbyterian Primary School	ST. ANDREW/ST. DAVID
152.	Guapo Government Primary School	ST. PATRICK
153.	Guayaguayare Secondary School	NARIVA/MAYARO
154.	Hardbargain RC Primary School	VICTORIA
155.	Harmony Hall Presbyterian	VICTORIA
156.	Hokett Baptist Primary School	ST. GEORGE WEST
157.	Holy Faith Convent Penal	ST. PATRICK
158.	Holy Name Convent Point Fortin RC	ST. PATRICK
159.	Holy Trinity AC Primary	VICTORIA
160.	Icados Government Secondary	ST. PATRICK
161.	Iere High School	ST. PATRICK
162.	Iere Village Government Primary School	VICTORIA
163.	Inverness Presbyterian Primary School	VICTORIA
164.	Jerningham Government Primary School	CARONI
165.	Jordan Hill Presbyterian Primary	VICTORIA
166.	Kanhai Presbyterian Primary School	VICTORIA
167.	La Brea RC Primary School	ST. PATRICK
168.	La Fillette RC Primary School	ST. GEORGE EAST
169.	La Horquetta NorthGov Primary School	ST. GEORGE EAST
170.	La Horquetta South Government Primary School	ST. GEORGE EAST
171.	La Lune R C Primary School	VICTORIA
172.	La Pastora Government Primary School	ST. GEORGE WEST
173.	La Romaine Goverment Primary School	VICTORIA
174.	La Romaine RC Primary School	VICTORIA
175.	La Romaine Secondary School	VICTORIA
176.	La Seiva RC Primary School	ST. GEORGE WEST
177.	La Veronica RC Primary School	ST. GEORGE EAST
178.	Lakshmi Girls' Hindu College	ST. GEORGE EAST
179.	Las Cuevas Government Primary School	ST. GEORGE WEST
180.	Las Lomas Government Primary School	CARONI

181.	Las Lomas RC Primary School	CARONI
182.	Lendore Village Hindu	CARONI
183.	Lengua Islamia Primary School	VICTORIA
184.	Lengua Presbyterian Primary School	VICTORIA
185.	Lochmaben RC Primary School	ST. PATRICK
186.	Longdenville Government Primary School	CARONI
187.	Longdenville Presbyterian Primary School	CARONI
188.	Lower Cumuto Presbyterian School	ST. ANDREW/ST. DAVID
189.	Macaulay Government Primary School	VICTORIA
190.	Madras Government Primary School	CARONI
191.	Mafeking Government Primary School	NARIVA/MAYARO
192.	Malabar Gov Primary School	ST. GEORGE EAST
193.	Malabar RC Primary School	ST. GEORGE EAST
194.	Malabar Secondary School	ST. GEORGE EAST
195.	Malick Girls RC Primary School	ST. GEORGE WEST
196.	Maloney Government Primary School	ST. GEORGE EAST
197.	Mamoral RC Primary School	CARONI
198.	Manzanilla Government Primary	ST. ANDREW/ST. DAVID
199.	Manzanilla Secondary	ST. ANDREW/ST. DAVID
200.	Marabella Boys AC Primary School	VICTORIA
201.	Marabella Girls RC Primary School	VICTORIA
202.	Marabella North Secondary School	VICTORIA
203.	Marac Baptist Primary School	VICTORIA
204.	Maracas Presbyterian Primary School	ST. GEORGE EAST
205.	Maracas RC Primary School	ST. GEORGE EAST
206.	Maraval RC Primary School	ST. GEORGE WEST
207.	Matura Secondary School	ST. ANDREW/ST. DAVID
208.	Mayaro Government	NARIVA/MAYARO
209.	Mayaro RC Primary School	NARIVA/MAYARO
210.	Mayaro Secondary	NARIVA/MAYARO
211.	Mc Bean Hindu Primary School	CARONI
212.	Mc Bean Presbyterian Primary School	CARONI
213.	Melville Memorial Girls AC Primary School	ST. GEORGE WEST
214.	Milton Presbyterian Primary School	CARONI
215.	Miracle Ministries Pentecostal Secondary School	CARONI
216.	Mohess Road Hindu Primary School	VICTORIA
217.	Mon Repos RC Primary School	VICTORIA
218.	Monroe Road Government Primary School	CARONI
219.	Monroe Road Hindu Primary School	CARONI
220.	Montrose Vedic Primary School	CARONI
221.	Morne Diablo Primary School	ST. PATRICK
222.	Moruga RC Primary School	VICTORIA
223.	Moruga Secondary School	VICTORIA
224.	Morvant New Government Primary School	ST. GEORGE WEST
225.	Mt. Dor Government Primary	ST. GEORGE WEST
226.	Mt. Hope Secondary School	ST. GEORGE WEST
227.	Mt. Lambert RC Primary School	ST. GEORGE WEST

228.	Mucurapo Boys RC Primary School	ST. GEORGE WEST
229.	Mucurapo Girls RC Primary School	ST. GEORGE WEST
230.	Mundo Nuevo RC Primary School	ST. GEORGE EAST
231.	Naparima Girls High School	VICTORIA
232.	Navet Presbyterian Primary School	NARIVA/MAYARO
233.	New Grant AC Primary School	NARIVA/MAYARO
234.	New Grant Government Primary	VICTORIA
235.	New Town Girls RC	ST. GEORGE WEST
236.	Nipal Presbyterian Primary School	VICTORIA
237.	North Easten College	ST. ANDREW/ST. DAVID
238.	North Eastern College	ST. ANDREW/ST. DAVID
239.	North Manzanilla Government Primary School	ST. ANDREW/ST. DAVID
240.	North Oropouche Government Primary School	ST. ANDREW/ST. DAVID
241.	North Oropouche RC	ST. ANDREW/ST. DAVID
242.	North Trace Government Primary School	VICTORIA
243.	Orange Field Hindu Primary School	CARONI
244.	Orange Valley Government Primary School	CARONI
245.	Ortoire RC School	NARIVA/MAYARO
246.	Our Lady of Laventille RC School	ST. GEORGE WEST
247.	Palmyra Primary School	VICTORIA
248.	Palo Seco Government Primary School	ST. PATRICK
249.	Palo Seco Secondary School	ST. PATRICK
250.	Paramin RC School	ST. GEORGE WEST
251.	Penal Government Primary School	ST. PATRICK
252.	Penal Presbyterian Primary	ST. PATRICK
253.	Penal RC Primary School	ST. PATRICK
254.	Penal Rock Hindu Primary School	ST. PATRICK
255.	Penal Rock Presbyterian	ST. PATRICK
256.	Penal Rock Primary	ST. PATRICK
257.	Penal Secondary School	ST. PATRICK
258.	Penal/Quinam Gov Primary	ST. PATRICK
259.	Pepper Village Government Primary School	ST. PATRICK
260.	Phoenix Park Government Primary School	CARONI
261.	Picton Presbyterian Primary School	VICTORIA
262.	Piparo Presbyterian Primary School	VICTORIA
263.	Pleasantville Government Primary School	VICTORIA
264.	Pleasantville Secondary School	VICTORIA
265.	Plum Mitan Presbyterian	ST. ANDREW/ST. DAVID
266.	Point Fortin AC Primary School	ST. PATRICK
267.	Point Fortin ASJA	ST. PATRICK
268.	Point Fortin East Secondary School	ST. PATRICK
269.	Point Fortin West Secondary	ST. PATRICK
270.	Pointe a Pierre Government Primary School	VICTORIA
271.	Poole RC Primary	NARIVA/MAYARO
272.	Poole River Presbyterian Primary	NARIVA/MAYARO
273.	Presentation Chaguanas College	CARONI
274.	Presentation College San Fernando	VICTORIA

275.	Princes Town East Secondary School	NARIVA/MAYARO
276.	Princes Town Methodist Primary	NARIVA/MAYARO
277.	Princes Town Pres No 2 Primary	VICTORIA
278.	Princes Town Presbyterian School No 1	NARIVA/MAYARO
279.	Princes Town R C Primary	NARIVA/MAYARO
280.	Princes Town West Secondary School	NARIVA/MAYARO
281.	Queens Royal College School	ST. GEORGE WEST
282.	Raghunanan Road Government Primary School	CARONI
283.	Ramai Trace Hindu Primary School	VICTORIA
284.	Rancho Quemado Government Primary School	ST. PATRICK
285.	Reform Hindu Primary School	VICTORIA
286.	Richmond St. Boys AC Primary School	ST. GEORGE WEST
287.	Rio Claro A S J A Primary	NARIVA/MAYARO
288.	Rio CLaro APS Vedic School	NARIVA/MAYARO
289.	Rio Claro Hindu S D M S Primary	NARIVA/MAYARO
290.	Rio Claro Presbyterian Primary School	NARIVA/MAYARO
291.	Rio Claro West Secondary	NARIVA/MAYARO
292.	Riverside Hindu Primary School	ST. GEORGE EAST
293.	Robert Village Hindu Primary	VICTORIA
294.	Rochard Douglas Presbyterian Primary School	VICTORIA
295.	Rock River R C Primary	VICTORIA
296.	Rosary Boys RC Primary	ST. GEORGE WEST
297.	Rosary Boys RC School	ST. GEORGE WEST
298.	Rousillac Hindu Primary School	ST. PATRICK
299.	Rousillac Pres Primary	ST. PATRICK
300.	Sacred Heart Girl's RC School	ST. GEORGE WEST
301.	Salazar Trace Government Primary School	ST. PATRICK
302.	Salybia Govt Primary	ST. ANDREW/ST. DAVID
303.	San Fernando ASJA Primary School	VICTORIA
304.	San Fernando Boys Government Primary School	VICTORIA
305.	San Fernando Central Secondary School	VICTORIA
306.	San Fernando East Secondary School	VICTORIA
307.	San Fernando Girls Government School	VICTORIA
308.	San Fernando Methodist	VICTORIA
309.	San Fernando TML Primary School	VICTORIA
310.	San Francique Hindu Primary	ST. PATRICK
311.	San Francique Pres Primary	ST. PATRICK
312.	San Juan Boys' Government Primary	ST. GEORGE WEST
313.	San Juan Boys RC School	ST. GEORGE WEST
314.	San Juan Girls Government Primary	ST. GEORGE WEST
315.	San Juan Girls RC Primary School	ST. GEORGE WEST
316.	San Juan North Secondary School	ST. GEORGE WEST
317.	San Juan Presbyterian Primary School	ST. GEORGE WEST
318.	San Juan SDA Primary School	ST. GEORGE WEST
319.	San Juan Seventh Day - Adventist Primary School	ST. GEORGE WEST
320.	San Juan South Secondary School	ST. GEORGE WEST
321.	San Raphael RC Primary School	ST. GEORGE EAST

322.	Sangre Chiquito Presbyterian Primary School	ST. ANDREW/ST. DAVID
323.	Sangre Grande Government Primary School	ST. ANDREW/ST. DAVID
324.	Sangre Grande Hindu School	ST. ANDREW/ST. DAVID
325.	Sangre Grande RC Primary	ST. ANDREW/ST. DAVID
326.	Sangre Grande SDA Primary	ST. ANDREW/ST. DAVID
327.	Sangre Grande Secondary	ST. ANDREW/ST. DAVID
328.	Santa Cruz Presbyterian Primary School	ST. GEORGE WEST
329.	Santa Cruz RC Primary School	ST. GEORGE WEST
330.	Santa Flora AC Primary School	ST. PATRICK
331.	Santa Maria RC Primary School	VICTORIA
332.	Santa Rosa Government Primary School	ST. GEORGE EAST
333.	Saraswati Girls College	CARONI
334.	Seereeram Memorial Vedic School	CARONI
335.	Shiva Boys Hindu College	ST. PATRICK
336.	Siparia Boys RC School	ST. PATRICK
337.	Siparia East Secondary School	ST. PATRICK
338.	Siparia Hindu SDMS	ST. PATRICK
339.	Siparia Road Presbyterian School	ST. PATRICK
340.	Siparia Union Presbyterian Primary School	ST. PATRICK
341.	Sisters Road AC Primary School	VICTORIA
342.	Sixth Company AC Primary	VICTORIA
343.	South Oropouche Government Primary	ST. PATRICK
344.	South Oropouche RC Primary School	ST. PATRICK
345.	Southern Central AC Primary	ST. PATRICK
346.	Spring Village Hindu Primary School	ST. GEORGE EAST
347.	Springvale Hindu Primary School	CARONI
348.	St Augustine Secondary School	ST. GEORGE EAST
349.	St Augustine South Government Primary School	ST. GEORGE EAST
350.	St Joseph Government Primary School	ST. GEORGE EAST
351.	St Julien Presbyterian Primary	VICTORIA
352.	St Marys Government Primary	VICTORIA
353.	St Michaels Anglican Primary	VICTORIA
354.	St Stephens A C Primary	VICTORIA
355.	St. Ann's RC Primary School	ST. GEORGE WEST
356.	St. Barbara's Spiritual Shouter Baptist School	NARIVA/MAYARO
357.	St. Barbs Government Primary School	ST. GEORGE WEST
358.	St. Benedicts RC School	ST. GEORGE EAST
359.	St. Charles High School	ST. GEORGE EAST
360.	St. Christopher's AC Primary	ST. PATRICK
361.	St. Clement Vedic	VICTORIA
362.	St. Crispin AC Primary School	ST. GEORGE WEST
363.	St. Dominics RC Primary School	ST. GEORGE WEST
364.	St. Finbar's Girls RC Primary School	ST. GEORGE EAST
365.	St. Francois Girls' College	ST. GEORGE WEST
366.	St. Helena Hindu Primary School	CARONI
367.	St. Hilda's Government Primary School	ST. GEORGE WEST
368.	St. James Secondary	ST. GEORGE WEST

369.	St. John's AC Primary School	VICTORIA
370.	St. Joseph Boys RC Primary School	ST. GEORGE EAST
371.	St. Joseph's Secondary School	ST. GEORGE EAST
372.	St. Joseph's TML Primary School	ST. GEORGE EAST
373.	St. Margaret's Government Primary School	VICTORIA
374.	St. Mary's Anglican	ST. GEORGE EAST
375.	St. Mary's Children's Home AC	ST. GEORGE EAST
376.	St. Pius Boys RC Primary School	ST. GEORGE EAST
377.	St. Rose's Girls RC	ST. GEORGE WEST
378.	St. Therese RC Primary School	NARIVA/MAYARO
379.	Success RC Primary School	ST. GEORGE WEST
380.	Suchit Trace Hindu Primary	ST. PATRICK
381.	Swaha Hindu College	ST. ANDREW/ST. DAVID
382.	Tabaquite Presbyterian School	CARONI
383.	Tableland AC Primary	VICTORIA
384.	Tableland Secondary School	VICTORIA
385.	Talparo RC Primary School	ST. GEORGE EAST
386.	Tamana Hindu School	ST. ANDREW/ST. DAVID
387.	Tamana RC	ST. ANDREW/ST. DAVID
388.	Toco Anglican	ST. ANDREW/ST. DAVID
389.	Toco RC	ST. ANDREW/ST. DAVID
390.	Toco Secondary School	ST. ANDREW/ST. DAVID
391.	Todd's Road RC Primary School	CARONI
392.	Torrib Trace Presbyterian Primary School	NARIVA/MAYARO
393.	Tortuga Government Primary School	CARONI
394.	Tranquility Gov't	ST. GEORGE WEST
395.	Tranquility Secondary	ST. GEORGE WEST
396.	Trinity College East	ST. GEORGE WEST
397.	Tulsa Trace Hindu SDMS Primary School	ST. PATRICK
398.	Tunapuna AC Primary School	ST. GEORGE EAST
399.	Tunapuna Boys' RC Primary School	ST. GEORGE EAST
400.	Tunapuna Girls RC Primary School	ST. GEORGE EAST
401.	Tunapuna Government Primary School	ST. GEORGE EAST
402.	Tunapuna Hindu Primary School	ST. GEORGE EAST
403.	Tunapuna Presbyterian Primary School	ST. GEORGE EAST
404.	Tunapuna Secondary School	ST. GEORGE EAST
405.	Union Claxton Bay Secondary School	VICTORIA
406.	Union Presbyterian Primary School	VICTORIA
407.	Upper Carapichaima Presbyterian Primary School	CARONI
408.	Upper Cumuto Government Primary School	ST. ANDREW/ST. DAVID
409.	Upper Guaico RC	ST. ANDREW/ST. DAVID
410.	Valencia Government Primary School	ST. ANDREW/ST. DAVID
411.	Valencia RC Government Primary School	ST. ANDREW/ST. DAVID
412.	Valencia Secondary	ST. ANDREW/ST. DAVID
413.	Valencia South Government School	ST. ANDREW/ST. DAVID
414.	Vance River RC	ST. PATRICK
415.	Vessigny Secondary	ST. PATRICK

416.	Vistabella Presbyterian Primary School	VICTORIA
417.	Warrenville Presbyterian Primary School	CARONI
418.	Warrenville TIA Primary School	CARONI
419.	Waterloo Hindu Primary School	CARONI
420.	Waterloo Presbyterian Primary School	CARONI
421.	Waterloo Secondary School	CARONI
422.	William Webb Memorial Baptist Primary	VICTORIA
423.	Williamsville Secondary School	VICTORIA
424.	Woodland Hindu	VICTORIA